

The Dunedin Isles Drainage Improvements Project comprises a reconstruction of local roads and drainage, in the area generally bounded on the north by Palm Blvd, on the east by Greenway Ave, on the south by Michigan Blvd, and on the west by McMullen Ave. Stormwater runoff from the Dunedin Golf Club will be collected in swales and contained in a new pond on the east side of Greenway Ave. and south of Palm Blvd. Stormwater will be further treated in an expanded pond and new treatment facilities south of Michigan Blvd.

Project completion is progressing very well with substantial project completion expected in late January.

Reconstruction of Culberson, Douglas, Gulfview, Harvard, Michigan, Princeton, Yale and Woodward is substantially complete. Drainage pond construction at Greenway and Palm is substantially complete.

Reconstruction of Greenway and Maderia is underway. Additional detailed project information is presented as follows:

Michigan Boulevard

Michigan Blvd serves as the collector for most of the Dunedin Isles area drainage. As a result, major drainage structures are located near Jefferson Ave, Woodward Ave., Harvard Ave., Yale Ave., Princeton Ave. and Culberson Ave. The stormwater collection and treatment structures and pipelines, comprising the major project work in Michigan Blvd, are complete. Road and sidewalk reconstruction along Michigan is complete.

Restoration of the west side of Ed Eckert Drive will be completed in early February.

Construction Schedule

The actual sequence of construction has varied in response to field conditions and continues to reflect field observations especially related to the locations of other utilities. The contractor's progress is now generally as follows:

- The new pond at Greenway and Palm Blvd and the new drainage systems, including road and curb construction in Culberson, Douglas, Gulfview, Harvard, Jefferson, Princeton, Yale and Woodward are essentially complete.
- The CDS treatment unit and the other Michigan Blvd pipelines and structures are complete
- Greenway Ave & Maderia Ave: Reconstruction of the concrete road surface of Greenway is underway. Reconstruction of Greenway and Maderia is expected to be complete by the end of January.
- Final project cleanup can be expected by the end of February, 2011. This is well within the contract schedule.

Project construction is over 90% completion with good progress and effort by the contractor.

City and contractor staff strive to minimize interference with area residents. Please let us know your needs and opinions either by contacting the City Engineer by email, at TBurke@DunedinFL.net, or by calling the City's construction inspector, Mark Torrance at 727-424-3812.